Reviewed for Code Compliance
Inspections Division
Approved with Conditions

Date: 02/02/15

DEMOLITION NOTES:

1. REMOVE EXISTING WALL PARTITION FULL HEIGHT
2. REMOVE EXISTING WALL AS REQ'D FOR NEW DOOR
3. REMOVE EXISTING WINDOW, FRAME AND TRIM
4. REMOVE EXISTING DOOR, FRAME AND TRIM
5. REMOVE EXISTING WALL AS REQ'D FOR NEW WINDOW
6. REMOVE EXISTING PLUMBING FIXTURE
7. REMOVE EXISTING COUNTERS/CABINETS
8. REMOVE ACOUSTIC TILE AND GRID
   ALL LIGHT FIXTURES TO BE REMOVED/REPLACED

DEMOLITION FLOOR PLAN

1/8" = 1'-0"

REGISTERED ARCHITECT
STEPHANIE J. LULL
ARC2710
STATE OF MAINE

PARIS FARMERS UNION

55 WARREN AVENUE

PORTLAND, MAINE

SRL Architects
Bethel Portland

93 Pitt Street
Portland, ME 04103
207.747-5975 voice

822 Grover Hill Rd.
Bethel, ME 04217
207.824.7237 voice/fax

info@smithreuter.com

DEMOLITION FLOOR PLAN

215-3

09/11/14

A1