Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 05/15/17

Portland Maine Yes. Google's good here.

Laurie Leader <lrl@portlandmair

Re: BP#2017-00174 - 6 Commercial Street

1 message

Summer Feet Cycling <norman@summerfeet.net> Thu, May 11, 2017 at 5:29 PM
To: Laurie Leader <lrl@portlandmaine.gov>

Laurie

Thanks.

The sign is mounted on two 2x4's the long way by three wood screws per board and construction adhesive

Into the upper 2x4s we will screw two 3 3/4 by 1/4 lag eye bolts

On the corners of the container where there are distinct contact points we will loop 3/16 (800 lb rated chain) The chain will be connected by 3/16 (600lb rated industrial carabiners). The chain will be looped through the lag bolts and again closed by industrial carabiners)

In addition, we will mount 4 magnets on the back of the 2x 4's to eliminate sign sway.

Attached is a rough sketch.

Thanks

Norman Patry
Big Toe
Summer Feet Cycling
PO Box 10822
Portland, ME 04104
1-866-857-9544
norman@summerfeet.net
www.summerfeet.net
www.portlandmainebikerental.com

On May 11, 2017, at 8:14 AM, Laurie Leader <lrl@portlandmaine.gov> wrote:

Norman,

Yes but you will have to clarify exactly how it will be attached and with what material you will hang it with.

Thanks,

Laurie

On Thu, May 11, 2017 at 7:55 AM, Summer Feet Cycling <norman@summerfeet.net> wrote:

Laurie

Is it possible to hang the sign using chain from these fixed points on the container?

<IMG_2869.JPG>

Norman Patry
Big Toe
Summer Feet Cycling
PO Box 10822
Portland, ME 04104
1-866-857-9544
norman@summerfeet.net
www.summerfeet.net